e of Work:Developments of roads and drains at Kogilu Layout Main and Cross Roads ward no.05 (Jakkur) Byatarayanapura Sub division

Detailed Measurements

urement Recorded On:

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 505 of MORTH V revisionusing 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 4.5 % VG-30 Bitumen						
Bande Road						
Ch:0.00m to 30.00m	1	30.00	(5.40 + 5.90)/2	0.05	8.48	
Ch:30.00m to 60.00m	1	30.00	(5.90 + 7.80)/2	0.05	10.28	
Ch:60.00m to 90.00m	1	30.00	(7.80 + 7.30)/2	0.05	11.33	
Ch:90.00m to 120.00m	1	30.00	(7.30 + 4.60)/2	0.05	8.93	
Ch:120.00m to 150.00m	1	30.00	(4.60 + 5.60)/2	0.05	7.65	
Ch:150.00m to 180.00m	1	30.00	(5.60 + 5.30)/2	0.05	8.18	
Ch:180.00m to 210.00m	1	30.00	(5.30 + 5.90)/2	0.05	8.40	
Ch:210.00m to 240.00m	1	30.00	(5.90 + 5.40)/2	0.05	8.48	
Ch:240.00m to 270.00m	1	30.00	(5.40 + 5.40)/2	0.05	8.10	
Ch:270.00m to 300.00m	1	30.00	(5.40 + 5.00)/2	0.05	7.80	
Ch:300.00m to 330.00m	1	30.00	(5.00 + 4.80)/2	0.05	7.35	
Ch:330.00m to 360.00m	1	30.00	(4.80 + 4.70)/2	0.05	7.13	
Ch:360.00m to 389.40m	1	29.40	(4.70 + 4.60)/2	0.05	6.84	
Culvert Gap						
Ch:389.40m to 419.40m	1	30.00	(5.40 + 4.70)/2	0.05	7.58	

E.E. (Project)

NEWZEN CONSULTANT Consultant Bangalore

Asst. Engineer

Asst. Executive Engineer

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
Ch:419.40m to 449.40m	1	30.00	(4.70 + 4.60) / 2	0.05	6.98	
Ch:449.40m to 479.40m	1	30.00	(4.60 + 5.90) / 2	0.05	7.88	
Ch:479.40m to 509.40m	1	30.00	(5.90 + 6.70) / 2	0.05	9.45	
Ch:509.40m to 539.40m	1	30.00	(6.70 + 8.20) / 2	0.05	11.18	
Ch:539.40m to 569.40m	1	30.00	(8.20 + 7.00) / 2	0.05	11.40	
Ch:569.40m to 599.40m	1	30.00	(7.00 + 6.30) / 2	0.05	9.98	
Ch:599.40m to 629.40m	1	30.00	(6.30 + 5.40) / 2	0.05	8.78	
Ch:629.40m to 643.00m	1	13.60	(5.40 + 5.90) / 5	0.05	3.84	
Ch:643.00m to 673.00m	1	30.00	(5.90 + 5.50) / 2	0.05	8.55	
Ch:673.00m to 703.00m	1	30.00	(5.40 + 4.80) / 2	0.05	7.65	
Ch:703.00m to 733.00m	1	30.00	(4.80 + 5.20) / 2	0.05	7.50	
Ch:733.00m to 763.00m	1	30.00	(5.20 + 5.30) / 2	0.05	7.88	
Ch:763.00m to 793.00m	1	30.00	(5.30 + 6.20) / 2	0.05	8.63	
Ch:790.00m to 823.00m	1	30.00	(6.20 + 6.30) / 2	0.05	9.38	
Ch:823.00m to 853.00m	1	30.00	(6.30 + 6.60) / 2	0.05	9.68	
Ch:853.00m to 879.00m	1	26.00	(6.60 + 6.80) / 2	0.05	8.71	
Mathru Layout						
1st Cross Road						
Ch:0.00m to 30.00m	1	30.00	(5.50 + 5.60) / 2	0.05	8.33	
Ch:30.00m to 60.00m	1	30.00	(5.60 + 5.70) / 2	0.05	8.48	
Ch:60.00m to 90.00m	1	30.00	(5.70 + 5.40) / 2	0.05	8.33	
Ch:90.00m to 120.00m	1	30.00	(5.40 + 5.60) / 2	0.05	8.25	

E.E. (Project)

E.E. (Project)

CAEC 16/4/2021

16/4/21

NEWZEN CONSULTANT Consultant Bangalore

16/4/21

Asst. Engineer

Asst. Exec. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
16/4/2021

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
Ch:120.00m to 150.00m	1	30.00	(5.60 + 5.20) / 2	0.05	8.10	
Ch:150.00m to 180.00m	1	30.00	(5.20 + 5.40) / 2	0.05	7.95	
Ch:180.00m to 210.00m	1	30.00	(5.40 + 5.30) / 2	0.05	8.03	
Ch:210.00m to 240.00m	1	30.00	(5.30 + 5.40) / 2	0.05	8.03	
Ch:240.00m to 270.00m	1	30.00	(5.40 + 5.30) / 2	0.05	8.03	
Ch:270.00m to 293.80m	1	23.80	(5.30 + 5.00) / 2	0.05	6.13	
Ch:293.80m to 293.80m	1	16.00	(5.00 + 5.20) / 2	0.05	4.08	
Ch:293.80m to 339.80m	1	30.00	(5.20 + 5.10) / 2	0.05	7.73	
Ch:339.80m to 369.80m	1	30.00	(5.10 + 4.80) / 2	0.05	7.43	
Ch:369.80m to 389.80m	1	20.00	(4.80 + 5.40) / 2	0.05	5.10	
2nd Cross Road						
Ch:0.00m to 30.00m	1	30.00	(5.30 + 4.60) / 2	0.05	7.43	
Ch:30.00m to 56.50m	1	26.50	(4.60 + 5.30) / 2	0.05	6.56	
Ch:56.50m to 86.50m	1	30.00	(5.30 + 5.20) / 2	0.05	7.88	
Ch:86.50m to 116.50m	1	30.00	(5.20 + 5.20) / 2	0.05	7.80	
Ch:116.50m to 146.50m	1	30.00	(5.20 + 5.30) / 2	0.05	7.88	
Ch:146.50m to 176.50m	1	30.00	(5.30 + 5.40) / 2	0.05	8.03	
Ch:176.50m to 198.50m	1	22.00	(5.40 + 5.30) / 2	0.05	5.89	
3rd Cross Road						
Ch:0.00m to 30.00m	1	30.00	(4.40 + 5.30) / 2	0.05	7.28	
Ch:30.00m to 60.00m	1	30.00	(5.30 + 5.30) / 2	0.05	7.95	
Ch:60.00m to 90.00m	1	30.00	(5.30 + 5.20) / 2	0.05	7.88	

E.E. (Project)

E.E. (Project)

E E (Project)

C & FC

C & FC

NEWZEN CONSULTANT Consultant Bangalore

Asst. Engineer

Asst. Exec

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
Ch:90.00m to 120.00m	1	30.00	(5.20 + 5.10) / 2	0.05	7.73	
Ch:120.00m to 150.00m	1	30.00	(5.10 + 5.20) / 2	0.05	7.73	
Ch:150.00m to 180.00m	1	30.00	(5.20 + 5.30) / 2	0.05	7.88	
Ch:180.00m to 192.50m	1	12.50	(5.30 + 5.80) / 2	0.05	3.47	
Ch:192.50m to 222.50m	1	30.00	(5.80 + 5.00) / 2	0.05	8.10	
Ch:222.50m to 249.40m	1	26.90	(5.00 + 6.00) / 2	0.05	7.40	
				Present Qty	**474.71**	**Cum**

E E. (Project)

Chd. to f.e.

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

NEWZEN CONSULTANT
Consultant
Bangalore

Asst. Engineer

Asst. Exec. Engineer

Name of Work:Developments of roads and drains at Kogilu Layout Main and Cross Roads ward no.05 (Jakkur) Byatarayanapura Sub division

Detailed Measurements

Measurement Recorded On:

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Providing and Fixing **pre cast covering Slab** made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of								
RCC Drain								
Slab								
Bande Road								
LHS From Main Rd								
Ch:0.00 to 30.00m	1	30.00	0.90		27.00			
Ch:30.00 to 60.00m	1	30.00	0.90		27.00			
Ch:60.00 to 90.00m	1	30.00	0.90		27.00			
Ch:90.00 to 120.00m	1	30.00	0.90		27.00			
Ch:120.00 to 150.00m	1	30.00	0.90		27.00			
Ch:150.00 to 180.00m	1	30.00	0.90		27.00			
Ch:180.00 to 210.00m	1	30.00	0.90		27.00			
Ch:210.00 to 240.00m	1	30.00	0.90		27.00			
Ch:240.00 to 260.00m	1	20.00	0.90		18.00			
Road Gap								
Ch:260.00 to 290.00m	1	30.00	0.90		27.00			
Ch:290.00 to 308.00m	1	18.00	0.90		16.20			
Road Gap								
Ch:308.00 to 338.00m	1	30.00	0.90		27.00			
Ch:338.00 to 368.00m	1	30.00	0.90		27.00			
Ch:368.00 to 398.00m	1	30.00	0.90		27.00			
Ch:398.00 to 428.00m	1	30.00	0.90		27.00			
Ch:428.00 to 458.00m	1	30.00	0.90		27.00			
Ch:458.00 to 488.00m	1	30.00	0.90		27.00			
Ch:488.00 to 518.00m	1	30.00	0.90		27.00			
Ch:518.00 to 545.00m	1	27.00	0.90		24.30			
Culvert								
Ch:545.00 to 575.00m	1	30.00	0.90		27.00			
Ch:575.00 to 588.40m	1	13.40	0.90		12.06			
Culvert								
Ch:588.40 to 604.00m	1	15.60	0.90		14.04			
Culvert								
Ch:604.00 to 623.00m	1	19.00	0.90		17.10			
Culvert								
Ch:623.00 to 653.00m	1	30.00	0.90		27.00			
Ch:653.00 to 663.40m	1	10.40	0.90		9.36			

E.E. (Project)

E.E. (Project)

E.E. (Project)

E.E. (Project)

25/3/24

C&FC

28/3/2024

26/3/24

NAGARJUNA CONSULTANT Bangalore

Consultant

Asst. Engineer

Asst. Exec. Engineer

Asst. Executive Engineer
Project Division

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
RHS From End								
Ch:0.00 to 30.00m	1	30.00	0.90		27.00			
Ch:30.00 to 54.00m	1	24.00	0.90		21.60			
Gap								
Ch:54.00 to 84.00m	1	30.00	0.90		27.00			
Ch:84.00 to 88.00m	1	4.00	0.90		3.60			
Culvert								
Ch:88.00 to 118.00m	1	30.00	0.90		27.00			
Ch:118.00 to 128.50m	1	10.50	0.90		9.45			
Gap								
Ch:128.50 to 158.50m	1	30.00	0.90		27.00			
Ch:158.50 to 168.00m	1	9.50	0.90		8.55			
Culvert								
Ch:168.00 to 187.50m	1	19.50	0.90		17.55			
Culvert								
Ch:187.50 to 217.50m	1	30.00	0.90		27.00			
Ch:217.50 to 223.80m	1	6.30	0.90		5.67			
Culvert								
Ch:223.80 to 253.80m	1	30.00	0.90		27.00			
Ch:253.50 to 283.80m	1	30.00	0.90		27.00			
Ch:283.80 to 313.80m	1	30.00	0.90		27.00			
Ch:313.80 to 318.30m	1	4.50	0.90		4.05			
Culvert								
Ch:318.30 to 337.90m	1	19.60	0.90		17.64			
Culvert								
Ch:337.90 to 346.90m	1	9.00	0.90		8.10			
Culvert								
Ch:346.90 to 376.90m	1	30.00	0.90		27.00			
Ch:376.90 to 384.90m	1	8.00	0.90		7.20			
9th Cross Road								
LHS From Main Road								
Ch:0.00 to 9.90m	1	9.90	0.90		8.91			
Culvert								
Ch:9.90 to 36.90m	1	27.00	0.90		24.30			
Culvert								
Ch:36.90 to 55.40m	1	18.50	0.90		16.65			
Culvert								
Ch:55.40 to 74.00m	1	18.60	0.90		16.74			
Culvert								
Ch:74.00 to 85.00m	1	11.00	0.90		9.90			
Culvert								
Ch:85.00 to 89.50m	1	4.50	0.90		4.05			
Ch:89.50 to 94.30m	1	4.80	0.90		4.32			

E.E. (Project)

E.E. (Project)

C/PFC

25/3/24

29/3/2024

29/3/24

30/3/24

NAWZEN CONSULTANT Bangalore Consultant

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
RHS From End								
Ch:0.00 to 30.00m	1	30.00	0.90		27.00			
Ch:30.00 to 60.00m	1	30.00	0.90		27.00			
Ch:60.00 to 90.00m	1	30.00	0.90		27.00			
Ch:90.00 to 97.00m	1	7.00	0.90		6.30			
Cross Road 01								
RHS								
Ch:0.00 to 26.00m	1	26.00	0.75		19.50			
Cross Road 02								
LHS								
Ch:0.00 to 23.50m	1	23.50	0.75		17.63			
RHS								
Ch:0.00 to 21.00m	1	21.00	0.75		15.75			
Cross Road 03								
LHS								
Ch:0.00 to 21.80m	1	21.80	0.75		16.35			
RHS								
Ch:0.00 to 22.50m	1	22.50	0.75		16.88			
Cross Road 04								
LHS								
Ch:0.00 to 18.60m	1	18.60	0.75		13.95			
RHS								
Ch:0.00 to 18.60m	1	18.60	0.75		13.95			
Connecting Road								
LHS								
Ch:0.00 to 30.00m	1	30.00	0.75		22.50			
Ch:30.00 to 34.20m	1	4.20	0.75		3.15			
RHS								
Ch:0.00 to 30.00m	1	30.00	0.75		22.50			
Ch:30.00 to 34.80m	1	4.80	0.75		3.60			
St Michaels School Backside Rd								
LHS From Main Road								
Ch:0.00 to 30.00m	1	30.00	0.75		22.50			
Ch:30.00 to 55.90m	1	25.90	0.75		19.43			
Road Gap								
Ch:55.90 to 85.90m	1	30.00	0.75		22.50			
Ch:85.90 to 93.90m	1	8.00	0.75		6.00			
RHS From End								
Ch:0.00 to 30.00m	1	30.00	0.75		22.50			
Ch:30.00 to 60.00m	1	30.00	0.75		22.50			
Ch:60.00 to 90.00m	1	30.00	0.75		22.50			
Ch:90.00 to 97.60m	1	7.60	0.75		5.70			

E.E. (Project)

E.E. (Project)

E.E. (Project)

E.E. (Project)

CNFC

2/11/2024

2/11/24

2/11/24

5/11/24

Asst. Engineer

Asst. Executive Engineer

Project Division

Yatiyanthanka Zone

5/11/2024

NEWZEN CONSULTANT Consultant Bangalore

ctor

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Krishnadevaraya Road								
12th Cross Road								
LHS From Main Road								
Ch:0.00 to 30.00m	1	30.00	0.90		27.00			
Ch:30.00 to 60.00m	1	30.00	0.90		27.00			
Ch:60.00 to 89.50m	1	29.50	0.90		26.55			
Road Gap								
Ch:89.50 to 119.50m	1	30.00	0.90		27.00			
Ch:119.50 to 149.50m	1	30.00	0.90		27.00			
Ch:149.50 to 179.50m	1	30.00	0.90		27.00			
Ch:179.50 to 200.10m	1	20.60	0.90		18.54			
RHS From End								
Ch:0.00 to 30.00m	1	30.00	0.90		27.00			
Ch:30.00 to 60.00m	1	30.00	0.90		27.00			
Ch:60.00 to 85.90m	1	25.90	0.90		23.31			
House Gap								
Ch:85.90 to 115.90m	1	30.00	0.90		27.00			
Ch:115.90 to 145.90m	1	30.00	0.90		27.00			
Ch:145.90 to 175.90m	1	30.00	0.90		27.00			
Ch:175.90 to 185.30m	1	9.40	0.90		8.46			
Major Sandeep Road								
10th Cross Road								
LHS From Main Road								
Ch:0.00 to 30.00m	1	30.00	0.90		27.00			
Ch:30.00 to 44.60m	1	14.60	0.90		13.14			
Ch:44.60 to 58.70m	1	14.10	BS					
Ch:58.70 to 88.70m	1	30.00	0.90		27.00			
Ch:88.70 to 118.70m	1	30.00	0.90		27.00			
Ch:118.70 to 148.70m	1	30.00	0.90		27.00			
Ch:148.70 to 178.70m	1	30.00	0.90		27.00			
Ch:178.70 to 208.70m	1	30.00	0.90		27.00			
Ch:208.70 to 213.90m	1	5.20	0.90		4.68			
RHS From End								
Ch:0.00 to 30.00m	1	30.00	0.90		27.00			
Ch:30.00 to 60.00m	1	30.00	0.90		27.00			
Ch:60.00 to 73.00m	1	13.00	0.90		11.70			
House Gap								
Ch:73.00 to 83.00m	1	10.00	0.90		9.00			
Culvert								
Ch:83.00 to 112.70m	1	29.70	0.90		26.73			
Ch:112.70 to 122.00m	1	9.30	BS					
Ch:122.00 to 152.00m	1	30.00	0.90		27.00			
Ch:152.00 to 182.00m	1	30.00	0.90		27.00			

E.E. (Project)

E.E. (Project)

E.E. (Project)

E.E. (Project)

10/4/24

C/F FC

10/4/2024

13/4/24

C/F RC

13/4/2024

NEWZEN CONSULTANT Bangalore

Consultant

Asst. Engineer

Asst. Exec. Engineer

Project Division

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Ch:182.00 to 190.00m	1	8.00	0.90		7.20			
Cross Road								
LHS								
Ch:0.00 to 30.00m	1	30.00	0.75		22.50			
Ch:30.00 to 60.00m	1	30.00	0.75		22.50			
Ch:60.00 to 90.00m	1	30.00	0.75		22.50			
Ch:90.00 to 120.00m	1	30.00	0.75		22.50			
Ch:120.00 to 150.00m	1	30.00	0.75		22.50			
Ch:150.00 to 180.00m	1	30.00	0.75		22.50			
Ch:180.00 to 210.00m	1	30.00	0.75		22.50			
Ch:210.00 to 228.20m	1	18.20	0.75		13.65			
Cross Road 02								
LHS								
Ch:0.00 to 30.00m	1	30.00	0.75		22.50			
Ch:30.00 to 49.00m	1	19.00	0.75		14.25			
Present Qty					**2322.23**	**Sqm**	**2452.65**	**5695605.15**

E.E. (Project)

E.E. (Project)

C & PC

15/11/2024

15/11/24

5695617.15

Chd. & F_C

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

NEWZEN CONSULTANT ★ Consultants ★ Bangalore

15/11/24

Asst. Engineer

Asst. Exec. Engineer
Project Division
Yelahanka Zone
BBMP

15/11/2024

ame of Work:Developments of roads and drains at Kogilu Layout Main and Cross Roads ward no.05 (Jakkur) Byatarayanapura Sub division

Detailed Measurements

urement Recorded On:

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. – do – using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with 5.4 % of modified								
Bande Road								
Ch:0.00m to 30.00m	1	30.00	(5.40 + 5.90)/2	0.04	6.78			
Ch:30.00m to 60.00m	1	30.00	(5.90 + 7.80)/2	0.04	8.22			
Ch:60.00m to 90.00m	1	30.00	(7.80 + 7.30)/2	0.04	9.06			
Ch:90.00m to 120.00m	1	30.00	(7.30 + 4.60)/2	0.04	7.14			
Ch:120.00m to 150.00m	1	30.00	(4.60 + 5.60)/2	0.04	6.12			
Ch:150.00m to 180.00m	1	30.00	(5.60 + 5.30)/2	0.04	6.54			
Ch:180.00m to 210.00m	1	30.00	(5.30 + 5.90)/2	0.04	6.72			
Ch:210.00m to 240.00m	1	30.00	(5.90 + 5.40)/2	0.04	6.78			
Ch:240.00m to 270.00m	1	30.00	(5.40 + 5.40)/2	0.04	6.48			
Ch:270.00m to 300.00m	1	30.00	(5.40 + 5.00)/2	0.04	6.24			
Ch:300.00m to 330.00m	1	30.00	(5.00 + 4.80)/2	0.04	5.88			
Ch:330.00m to 360.00m	1	30.00	(4.80 + 4.70)/2	0.04	5.70			
Ch:360.00m to 389.40m	1	29.40	(4.70 + 4.60)/2	0.04	5.47			
Culvert Gap								
Ch:389.40m to 419.40m	1	30.00	(5.40 + 4.70)/2	0.04	6.06			

E.E. (Project)

15/4/24

15/4/24

15/4/24

NEWZEN CONSULTANT Consultant Bangalore

ctor

Asst. Engineer

Asst. Exec. Engineer

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Ch:419.40m to 449.40m	1	30.00	(4.70 + 4.60)/2	0.04	5.58			
Ch:449.40m to 479.40m	1	30.00	(4.60 + 5.90)/2	0.04	6.30			
Ch:479.40m to 509.40m	1	30.00	(5.90 + 6.70)/2	0.04	7.56			
Ch:509.40m to 539.40m	1	30.00	(6.70 + 8.20)/2	0.04	8.94			
Ch:539.40m to 569.40m	1	30.00	(8.20 + 7.00)/2	0.04	9.12			
Ch:569.40m to 599.40m	1	30.00	(7.00 + 6.30)/2	0.04	7.98			
Ch:599.40m to 629.40m	1	30.00	(6.30 + 5.40)/2	0.04	7.02			
Ch:629.40m to 643.00m	1	13.60	(5.40 + 5.90)/5	0.04	3.07			
Ch:643.00m to 673.00m	1	30.00	(5.90 + 5.50)/2	0.04	6.84			
Ch:673.00m to 703.00m	1	30.00	(5.40 + 4.80)/2	0.04	6.12			
Ch:703.00m to 733.00m	1	30.00	(4.80 + 5.20)/2	0.04	6.00			
Ch:733.00m to 763.00m	1	30.00	(5.20 + 5.30)/2	0.04	6.30			
Ch:763.00m to 793.00m	1	30.00	(5.30 + 6.20)/2	0.04	6.90			
Ch:790.00m to 823.00m	1	30.00	(6.20 + 6.30)/2	0.04	7.50			
Ch:823.00m to 853.00m	1	30.00	(6.30 + 6.60)/2	0.04	7.74			
Ch:853.00m to 879.00m	1	26.00	(6.60 + 6.80)/2	0.04	6.97			
Mathru Layout								
1st Cross Road								
Ch:0.00m to 30.00m	1	30.00	(5.50 + 5.60)/2	0.04	6.66			
Ch:30.00m to 60.00m	1	30.00	(5.60 + 5.70)/2	0.04	6.78			
Ch:60.00m to 90.00m	1	30.00	(5.70 + 5.40)/2	0.04	6.66			
Ch:90.00m to 120.00m	1	30.00	(5.40 + 5.60)/2	0.04	6.60			

E.E. (Project)

E.E. (Project)

22/4/24

23/4/24

C & EC

23/4/24

NEWZEN CONSULTANT Bangalore

Consultant

23/4/24

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone

Asst. Exec. Engineer

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Ch:120.00m to 150.00m	1	30.00	(5.60 + 5.20)/2	0.04	6.48			
Ch:150.00m to 180.00m	1	30.00	(5.20 + 5.40)/2	0.04	6.36			
Ch:180.00m to 210.00m	1	30.00	(5.40 + 5.30)/2	0.04	6.42			
Ch:210.00m to 240.00m	1	30.00	(5.30 + 5.40)/2	0.04	6.42			
Ch:240.00m to 270.00m	1	30.00	(5.40 + 5.30)/2	0.04	6.42			
Ch:270.00m to 293.80m	1	23.80	(5.30 + 5.00)/2	0.04	4.90			
Ch:293.80m to 293.80m	1	16.00	(5.00 + 5.20)/2	0.04	3.26			
Ch:293.80m to 339.80m	1	30.00	(5.20 + 5.10)/2	0.04	6.18			
Ch:339.80m to 369.80m	1	30.00	(5.10 + 4.80)/2	0.04	5.94			
Ch:369.80m to 389.80m	1	20.00	(4.80 + 5.40)/2	0.04	4.08			
2nd Cross Road								
Ch:0.00m to 30.00m	1	30.00	(5.30 + 4.60)/2	0.04	5.94			
Ch:30.00m to 56.50m	1	26.50	(4.60 + 5.30)/2	0.04	5.25			
Ch:56.50m to 86.50m	1	30.00	(5.30 + 5.20)/2	0.04	6.30			
Ch:86.50m to 116.50m	1	30.00	(5.20 + 5.20)/2	0.04	6.24			
Ch:116.50m to 146.50m	1	30.00	(5.20 + 5.30)/2	0.04	6.30			
Ch:146.50m to 176.50m	1	30.00	(5.30 + 5.40)/2	0.04	6.42			
Ch:176.50m to 198.50m	1	22.00	(5.40 + 5.30)/2	0.04	4.71			
3rd Cross Road								
Ch:0.00m to 30.00m	1	30.00	(4.40 + 5.30)/2	0.04	5.82			
Ch:30.00m to 60.00m	1	30.00	(5.30 + 5.30)/2	0.04	6.36			
Ch:60.00m to 90.00m	1	30.00	(5.30 + 5.20)/2	0.04	6.30			

E.E. (Project)

E.E. (Project)

E.E. (Project)

23/4/21

23/4/21

NEWZEN CONSULTANT ★Consultant★ Bangalore

24/4/21

Asst. Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone

Asst. Exec. Engineer

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Ch:90.00m to 120.00m	1	30.00	(5.20 + 5.10) / 2	0.04	6.18			
Ch:120.00m to 150.00m	1	30.00	(5.10 + 5.20) / 2	0.04	6.18			
Ch:150.00m to 180.00m	1	30.00	(5.20 + 5.30) / 2	0.04	6.30			
Ch:180.00m to 192.50m	1	12.50	(5.30 + 5.80) / 2	0.04	2.78			
Ch:192.50m to 222.50m	1	30.00	(5.80 + 5.00) / 2	0.04	6.48			
Ch:222.50m to 249.40m	1	26.90	(5.00 + 6.00) / 2	0.04	5.92			
				Present Qty	**379.76**	**Cum**	**7910.68**	**3004197.81**

Chd. & ft.

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Contractor

NEWZEN CONSULTANT Consultant Bangalore

Asst. Engineer

Asst. Exec. Engineer
Project Division
Yelahanka Zone